

Task Name	Duration	Start	End	Assigned To	Target To	Progress
Project Start-Up	87 days	Thu 4/19/00	Fri 8/21/00	Project Team	8/21/00	100%
Design	8 days	Thu 4/19/00	Thu 4/19/00	Project Team	8/21/00	100%
Implementation	80 days	Thu 4/19/00	Fri 8/21/00	Project Team	8/21/00	47%
Design of Submittals	81 days	Fri 4/21/00	Fri 8/21/00	VA	8/21/00	47%
Deliver Project Schedule	2 days	Fri 4/21/00	Tue 4/25/00	VA	8/21/00	100%
Detail Building S&S	2 days	Fri 4/21/00	Tue 4/25/00	VA	8/21/00	100%
Detail Precast LEED Certification Data	2 days	Fri 4/21/00	Tue 4/25/00	VA	8/21/00	100%
List Plant Utilities	2 days	Fri 4/21/00	Tue 4/25/00	WAKRM	8/21/00	100%
Provide Occupancy Schedule	2 days	Fri 4/21/00	Tue 4/25/00	WAKRM	8/21/00	100%
Deliver PFE (Material/Methods, Mockups/Details, etc.)	1 day	Fri 4/21/00	Fri 4/21/00	KJM	8/21/00	100%
Provide and PDF Floor and Site Plans	15 days	Mon 4/24/00	Mon 5/15/00	VA	8/21/00	50%
Procure Building and Site	1 day	Fri 4/21/00	Fri 4/21/00	VA	8/21/00	100%
Provide Project Manual	15 days	Mon 4/24/00	Fri 5/26/00	WAKRM	8/21/00	25%
Provide Project Summaries and Team Admin Report	5 days	Mon 4/24/00	Fri 4/28/00	VA	8/21/00	25%
Sustainable Sites	81 days	Fri 4/21/00	Fri 8/21/00	Project Team	8/21/00	21%
Final Building Exterior & Hardscape Management Plan	81 days	Fri 4/21/00	Fri 8/21/00	VA	8/21/00	12%
DBP Mutual Reviews	15 days	Fri 4/21/00	Fri 5/19/00	VA	8/21/00	100%
Review of DBP Mutual Reviews	2 days	Mon 5/1/00	Wed 5/3/00	PFM	8/21/00	25%
DBP Training	2 days	Thu 5/7/00	Fri 5/8/00	KJM	8/21/00	25%
Deliver Documentation from Performance Period	55 days	Mon 5/11/00	Fri 7/21/00	KJM	8/21/00	25%
Write Narrative	1 day	Mon 5/15/00	Mon 5/15/00	VA	8/21/00	25%
Upload Documents/Complete Template	8 days	Tue 5/16/00	Fri 5/20/00	VA	8/21/00	25%
PFE Template Signatures	1 day	Fri 5/20/00	Fri 5/20/00	PFM	8/21/00	25%
DBP Mutual Reviews	15 days	Fri 4/21/00	Fri 5/19/00	VA	8/21/00	100%
Review of DBP Mutual Reviews	2 days	Mon 5/1/00	Wed 5/3/00	PFM	8/21/00	25%
DBP Training	2 days	Thu 5/7/00	Fri 5/8/00	PFM	8/21/00	25%
Performance Period for External Reviews	55 days	Mon 5/11/00	Fri 7/21/00	KJM	8/21/00	25%
Write Narrative	1 day	Mon 5/15/00	Mon 5/15/00	VA	8/21/00	25%
Upload Documents/Complete Template	8 days	Tue 5/16/00	Fri 5/20/00	VA	8/21/00	25%
PFE Template Signatures	1 day	Fri 5/20/00	Fri 5/20/00	PFM	8/21/00	25%
DBP Alternative Consulting Investigation	81 days	Fri 4/21/00	Fri 8/21/00	KJM	8/21/00	21%
Deliver PFE (Survey Info to VA)	1 day	Fri 4/21/00	Fri 4/21/00	KJM	8/21/00	100%
Conduct Survey	12 days	Mon 4/24/00	Tue 5/15/00	KJM	8/21/00	100%
Analyze Survey Results	1 day	Wed 5/17/00	Wed 5/17/00	KJM	8/21/00	100%
Implement Alternative Alternatives (if applicable)	2 days	Thu 5/18/00	Fri 5/19/00	KJM	8/21/00	100%
Verify Proposed Parking Spaces	12 days	Mon 4/24/00	Tue 5/15/00	KJM	8/21/00	100%
Verify Future Hybrid/Carpool Spaces	12 days	Mon 4/24/00	Tue 5/15/00	KJM	8/21/00	100%
Review Incentives Programs	12 days	Mon 4/24/00	Tue 5/15/00	KJM	8/21/00	100%
Write Policy	5 days	Fri 4/21/00	Fri 4/21/00	VA	8/21/00	100%
Performance Period	55 days	Mon 5/11/00	Fri 7/21/00	KJM	8/21/00	25%
Write Narrative	1 day	Mon 5/15/00	Mon 5/15/00	KJM	8/21/00	25%
Upload Documents/Complete Template	8 days	Tue 5/16/00	Fri 5/20/00	VA	8/21/00	25%
PFE Template Signatures	1 day	Fri 5/20/00	Fri 5/20/00	PFM	8/21/00	25%
DBP Reduced Site Dist. Protect or Restore Open Space	81 days	Fri 4/21/00	Wed 8/21/00	VA	8/21/00	17%
Visit Site Inspections	1 day	Fri 4/21/00	Fri 4/21/00	VA	8/21/00	100%
Photograph Plants	15 days	Fri 4/21/00	Fri 5/19/00	VA	8/21/00	100%
DBP Mutual Reviews	15 days	Mon 4/24/00	Fri 5/19/00	VA	8/21/00	100%
Area Calculations	15 days	Mon 4/24/00	Fri 5/19/00	VA	8/21/00	100%
List of Plants	15 days	Mon 4/24/00	Fri 5/19/00	VA	8/21/00	100%
Performance Period	2 days	Mon 5/11/00	Wed 5/17/00	KJM	8/21/00	25%
Obtain Letter from On-Site Source	5 days	Thu 5/4/00	Mon 5/15/00	PFM	8/21/00	25%
Upload Supporting Documents/Complete Template	7 days	Tue 5/16/00	Wed 5/23/00	VA	8/21/00	25%
DBP Stormwater Management	81 days	Fri 4/21/00	Fri 8/21/00	PFM	8/21/00	25%
Obtain Original LB Drawings and Calculations	10 days	Fri 4/21/00	Tue 5/9/00	PFM	8/21/00	25%
Determine 2-year, 24-Hour Storm Rainfall Intensity	12 days	Fri 4/21/00	Tue 5/9/00	PFM	8/21/00	25%
Determine Captured Water Volume	12 days	Fri 4/21/00	Tue 5/9/00	PFM	8/21/00	25%
Identify Runoff Types and Areas	1 day	Wed 5/17/00	Wed 5/17/00	VA	8/21/00	25%
SWM Calculator	2 days	Thu 5/18/00	Fri 5/19/00	PFM	8/21/00	25%
Performance Period	55 days	Mon 5/11/00	Fri 7/21/00	PFM	8/21/00	25%
Write Narrative	1 day	Mon 5/15/00	Mon 5/15/00	VA	8/21/00	25%
Upload Supporting Documents/Complete Template	8 days	Tue 5/16/00	Fri 5/20/00	VA	8/21/00	25%
DBP Light Pollution Reduction	81 days	Fri 4/21/00	Fri 8/21/00	PFM	8/21/00	14%
Conduct Site Survey/Determine Eligibility	15 days	Fri 4/21/00	Tue 5/9/00	PFM	8/21/00	14%
Program Features	1 day	Fri 4/21/00	Fri 4/21/00	VA	8/21/00	100%
Obtain Fixture Spec Sheets if Available	2 days	Wed 5/17/00	Fri 5/19/00	PFM	8/21/00	25%
Performance Period	55 days	Mon 5/11/00	Fri 7/21/00	PFM	8/21/00	25%
Upload Supporting Documents/Complete Template	13 days	Mon 5/15/00	Fri 5/26/00	VA	8/21/00	25%
Acoustic Strategy	81 days	Mon 5/15/00	Fri 8/21/00	Project Team	8/21/00	25%
Verify Minimum Indoor Plumbing Fixture and Filing Efficiency	30 days	Mon 5/11/00	Fri 6/29/00	PFM	8/21/00	25%
Verify Fixture Inventory	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Obtain Cut Sheets for All Fixtures	8 days	Thu 5/11/00	Wed 5/24/00	PFM	8/21/00	25%
Update Specifications	2 days	Thu 5/11/00	Fri 5/19/00	VA	8/21/00	25%
Write Narrative	2 days	Mon 5/15/00	Tue 5/23/00	VA	8/21/00	25%
Upload Documents/Complete Template	5 days	Wed 5/24/00	Fri 5/26/00	VA	8/21/00	25%
PFE Template Signatures	1 day	Fri 5/26/00	Fri 5/26/00	PFM	8/21/00	25%
WEL: 1 Water Performance Measurement, Whole Building Modeling	75 days	Mon 5/11/00	Fri 8/21/00	PFM	8/21/00	25%
Performance Period	55 days	Mon 5/11/00	Fri 7/21/00	PFM	8/21/00	25%
Detail Water Consumption/Requirements and Complete Table	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Deliver Data/Calculations/Model	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Write User Manual	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Write End-User Training Process Manual	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Upload Documents/Complete Template	7 days	Thu 5/11/00	Fri 5/26/00	VA	8/21/00	25%
WEL: Additional Indoor Plumbing Fixture and Filing Efficiency	25 days	Thu 5/11/00	Wed 6/14/00	PFM	8/21/00	25%
Review Fixture Inventory to Determine Eligibility	1 day	Thu 5/11/00	Thu 5/11/00	VA	8/21/00	25%
Specify Fixture Efficiency	10 days	Fri 5/12/00	Fri 5/26/00	PFM	8/21/00	25%
Specify Calculations if Needed	5 days	Mon 5/15/00	Fri 5/26/00	VA	8/21/00	25%
Upload Documents/Complete Template	8 days	Mon 5/15/00	Wed 5/24/00	VA	8/21/00	25%
WEL: Water Efficient Landscaping	75 days	Mon 5/15/00	Fri 8/21/00	PFM	8/21/00	25%
Performance Period	55 days	Mon 5/15/00	Fri 7/21/00	PFM	8/21/00	25%
Provide Letter	1 day	Mon 5/15/00	Mon 5/15/00	VA	8/21/00	25%
Upload Documents/Complete Template	8 days	Tue 5/16/00	Fri 5/26/00	VA	8/21/00	25%
Energy and Atmosphere	81 days	Fri 4/21/00	Fri 8/21/00	Project Team	8/21/00	14%
EAP: Energy Efficiency Best Management Practices	81 days	Fri 4/21/00	Fri 8/21/00	VA	8/21/00	14%
DBP Mutual Reviews	15 days	Fri 4/21/00	Fri 5/19/00	VA	8/21/00	100%
Review of DBP Mutual Reviews	2 days	Mon 5/1/00	Wed 5/3/00	PFM	8/21/00	25%
DBP Training	2 days	Thu 5/7/00	Fri 5/8/00	KJM	8/21/00	25%
Conduct Energy Audit	10 days	Fri 4/21/00	Fri 5/19/00	PFM	8/21/00	25%
Performance Period: Document Presentation Maintenance	55 days	Mon 5/11/00	Fri 7/21/00	PFM	8/21/00	25%
Write System Narrative	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%
Write Narrative: Maintenance/Commissioning	2 days	Mon 5/15/00	Wed 5/17/00	PFM	8/21/00	25%

